

PANEL DOOR OPENER (INVERTOR & CB14)

No	TEST PROCEDURE					
	INVERTER			TEST SETTING		
	Press button DSP/FUN for		Press buttons			
	Start	Finish	▽ Δ Enter to,	Data/Entry	▽ Δ Enter to,	Data/Entry
1	DSP/ FUN					F00
2			F01	5	0.1	F01
3			F02	5	0.1	F02
4			F03	0	0	F03
5			F04	0	0	F04
6			F05	4	1	F05
7		<i>Speed Control</i>	F06	60	50	F06
8			F07	0	0	F07
9			F08	10	0	F08
10			F09	6	0	F09
11			F10	0	1	F10
12			F11	0	1	F11
13			F12	5	5**	F12
14			F13	0	0	F13
15			F14	0	1	F14
16			F15	0.5	0.5	F15
17			F16	1.5	1.5	F16
18			F17	8	8	F17
19			F18	100	100	F18
20			F19	2	2	F19
21			F20	5	5	F20
22			F21	3	3	F21
23		DSP/ FUN				00

** Notice: Enter 10 for TECO motors

*Rest
Run
Stop
SL*

14.7 - 50.7